



Department of Energy
National Nuclear Security Administration
Washington, DC 20585

August 29, 2001

OFFICE OF THE ADMINISTRATOR

The Honorable John T. Conway
Chairman
Defense Nuclear Facilities Safety Board
625 Indiana Avenue, NW.
Suite 700
Washington, D.C. 20004-2901

Dear Mr. Chairman:

On August 18, 2000, the Defense Nuclear Facilities Safety Board (Board) forwarded a report documenting the Board's review of the Y-12 Plant Fire Protection Program (FPP). Defense Programs provided an interim response on April 20, 2001, that described a suite of near-term actions and the detail on \$1.2 million in high-priority work scheduled for fiscal year 2001. The April 20, 2001, letter also announced the establishment of an FPP Task Team to identify fire protection deficiencies and prepare a report and corrective action plan for the Y-12 Area Office and the National Nuclear Security Administration (NNSA).

The NNSA field and Headquarters staff have reviewed the proposed "Project Management Plan for the Y-12 Fire Protection Program Comprehensive Corrective Action Plan" and concur in its contents. The NNSA believes that this management plan provides a foundation for a program that will lead to the correction of longstanding FPP deficiencies at the Y-12 Plant. Additionally, the site is making significant progress in accomplishing the scheduled high priority work.

The NNSA and BWXT Y-12 are prepared to brief the Board on this plan during September 2001 and will work with Board staff to arrange a briefing date. If there are questions, please contact me or have your staff contact Mr. David Beck at 202-586-4879.

Sincerely,

John Gordon
Administrator

Enclosure

cc w/enclosure:
M. Whitaker, S-3.1





Project Management Plan for the Y-12 Fire Protection Program Comprehensive Corrective Action Plan

**Y-12
NATIONAL
SECURITY
COMPLEX**

**Located at the
Y-12 National Security Complex
Oak Ridge, Tennessee**

Internal Use Only

This document has not been given final patent clearance and is for internal use only. If this document is to be given public release, it must be cleared through the site Technical Information Office, which will see that the proper patent and technical information reviews are completed in accordance with BWXT Y-12, L.L.C. policy.

**Prepared for the
U.S. Department of Energy
National Nuclear Security Administration
Y-12 Area Office**

**Prepared by
BWXT Y-12, L.L.C.
Under Contract DE-ACO5-00OR22800**

**Project Management Plan for the Y-12 Fire Protection Program
Comprehensive Corrective Action Plan**

Issued—August 2001


Prepared by BWXT Y-12, L.L.C.
Managing the Y-12 National Security Complex
Oak Ridge, Tennessee 37831

for the
U.S. Department of Energy
National Nuclear Security Administration
Y-12 Area Office

Under Contract DE-AC05-00OR22800

**Project Management Plan
For the
Y-12 Fire Protection Program
Comprehensive Corrective Action Plan**


Approved by:



K.M. Nelson, Task Manager

8/6/01

Date



F.E. Wetzel, Task Manager

8/6/01

Date



B.C. Brown, Fire Protection Engineering

8/6/01

Date



S.D. Cook, Design Authority Representative

8/6/01

Date



H.S. Hackler, Fire Department

8-6-01

Date



P.R. Wasilko, Project Manager

8/6/01

Date



L.L. Reed, Director,
Environmental, Safety, and Health

8/6/01

Date



A.C. Hollins, Director, Site Services

8/6/01

Date



J.T. Mitchell, President and General Manager
BWXT Y-12, L.L.C.

8/9/01

Date

CONTENTS

ACRONYMS AND ABBREVIATIONS	v
EXECUTIVE SUMMARY	vii
1. PROJECT SCOPE/MISSION NEED SUMMARY	1
1.1 Mission Need	1
1.2 Project Scope.....	1
1.3 Project Drivers	1
1.4 Project Prioritization.....	3
1.5 Project Funding Strategy	4
1.6 Project Hiring Plans.....	4
2. TEAM DESCRIPTION.....	5
2.1 Organizational Roles and Responsibilities	5
2.2 Team Roles and Responsibilities	6
2.3 Project Team Training	9
2.4 Process for Issue Dispute Resolution	10
3. METHOD OF ACCOMPLISHMENT.....	10
4. WORK BREAKDOWN STRUCTURE.....	10
5. SCHEDULE BASELINE.....	39
6. COST BASELINE	39
7. PROJECT CONTROL SYSTEMS AND REPORTS	40
7.1 Plans	40
7.2 Performance Measures	41
7.3 Project Closeout and Completion.....	41
8. ACCEPTANCE CRITERIA	41
9. CONFIGURATION MANAGEMENT.....	41
10. HAZARD EVALUATION.....	42
11. ENVIRONMENT, SAFETY AND HEALTH	42
12. QUALITY ASSURANCE	43
13. RISK ASSESSMENT AND MANAGEMENT	43
14. SECURITY	43
15. RECORDS MANAGEMENT.....	44
16. PROJECT TAILORING	44
17. PROJECT TEAM CHARTER.....	44

CONTENTS (cont.)

- Appendix 1: System Requirements Document**
- Appendix 2: FY2001 Highest Priority Tasks, FY 2001 Y-12 Complex Fire Protection Program**
- Appendix 3: WBS Capital Asset Management Process (CAMP) Rating**
- Appendix 4: Project Schedule**
- Appendix 5: Team Roster**
- Appendix 6: Cost Estimate**
- Appendix 7: Transition Plan**
- Appendix 8: Preliminary Risk Assessment**
- Appendix 9: Records Management Plan**
- Appendix 10: Tailoring Matrix**
- Appendix 11: Project Team Charter**